

The Library of Congress'

EARLY STATE RECORDS PROJECT

converted from the original microfilm held by the
Vincent C. Immel Law Library, Saint Louis University

through the generous support of a grant from the

Council on Library and Information Resources

EXHIBIT "A 6."

REPORT

OF THE

MINERS' HOSPITAL

For the Two Years Ending

November 30, 1904.

REPORT.

Raton, New Mexico, December 6, 1904.

To the Hon. M. A. Otero, Governor of New Mexico, Santa Fe, New Mexico:

DEAR SIR:—We beg leave to make the following report on the progress of the Miners' Hospital in Raton, New Mexico.

A meeting of the trustees of the Miners' Hospital was held in Raton, New Mexico, July 10, 1903. F. A. Manzanares was elected president and A. G. Dawson elected as secretary and treasurer.

The secretary was ordered to notify the governor at once of the organization of the board.

Mr. W. H. Rapp, of Trinidad, Colorado, was authorized to draw plans and specifications of a hospital building and submit same to the board at their next regular meeting.

On October 12, 1903, requisition was made on the territorial auditor for the funds then in his possession for the building of the hospital.

W. H. Rapp was employed to prepare plans and specifications for a hospital, estimate cost to be \$40,000.00 and to receive $3\frac{1}{2}\%$ of cost of building for preparing plans, and $1\frac{1}{2}\%$ of the cost of construction for superintending the same.

The building contracted for, and now under construction consists of a three story, pressed brick front and cut stone foundation, of 23 rooms, and will be completed on or about December 20, 1904.

The board ordered that the secretary and treasurer be allowed \$50.00 a month for salary and office rent.

Bids for the building of the hospital were advertised for according to law. The Morrison Contracting and Mfg. Co., of Denver, Colo., being the best and lowest bidder, a contract was awarded to them for \$13,800.00 for the construction of the main building, finishing first and second stories leaving

third story unfinished, with estimates to be made from time to time and a certificate to be issued by W. H. Rapp for 85% of the work in place at the time.

On October 12, 1904, bids were advertised for the plumbing according to law. A. L. Hobbs, of Raton, New Mexico, being the lowest bidder the contract was let to him for the sum of \$976.69.

And on the same date the contract for the rough wiring, also the outlet wiring, was awarded to the Raton Electric Light and Power Co., for the sum of \$413.50.

The Board then insuring all the work in place, with their local insurance agents for \$7,000.00.

In the following please find a statement of all the money received and disbursement of same.

Rec'd from Ter.	Oct. 17,	1903.		\$ 9,466 62
"	"	"	" 18,	1904. (Regular fund) 2,765 01
"	"	"	" 18,	1904. (Income fund) 1,115 87
"	"	"	" 18,	1904. (Perm'nt fund) 3,800 00

Total amount received from Territorial Treas. \$ 17,147 50

DISBURSEMENTS.

Morrison Cont. Co., as per estimates.	\$ 8,186 00
I. H. & W. H. Rapp, Plans & Specifications.....	1,400 00
Stationery account.....	26 75
Miscellaneous account.....	98 90
Insurance	203 00
Advertising.....	30 40
Secretary and Treasurer, salary.....	600 00

Total disbursements..... \$10,545 05
 Balance on hand December 7, 1904.. \$ 6,602 45

Respectfully submitted,
 A. G. DAWSON,
 Secretary and Treasurer.